

## **TEST DLK/GS MONITORING**

- Confirm Parameter 78 is set to 1

### **Test 1**

1. Elevator at floor on Automatic with doors fully open.
2. Close Hall doors, Close Locking (secondary) Contact, and Car Doors Open.
3. Car will not Close Door or Run.

### **Test 2**

1. Elevator at floor on Automatic with doors fully open.
2. Close Car Gate Switch Contact.
3. Car will not Close Door or Run.